## A.2.3 Traffic management plan and approval template

Prepared by			
Name:	Amanda Baker	Role:	Director
Card number:	TCT00003579	Organisation:	Midwest Traffic Management
Signature:	Amanda Baker	Date:	4.10.2024

Location of works	
Project	Canowindra Balloon Festival 2023
Activity / work	Special Event
Location	Rodd Street (B81) Canowindra NSW 2804
Dates relevant for TMP work	DD/MM/YY – DD/MM/YY Balloon Glow Event Saturday 3rd May 2025

Traffic Management Strategy (TMS) Verification					
Has the TMS been received and attached to this TMP?	■ Yes □ No				
	If "no" has been selected a TMP should not be developed until TMS information is obtained				
Provide updated informat	ion regarding TMS if required				
Current existing speed limit/s	(Road name 1: limit Tilga Street - 50km				
IIIIIIVS	Road name 2: limit)				
	Rodd Street - 50km				

Traffic Management S	Strategy (TMS) Verification			
Updated traffic data	Traffic volumes (ADT):		Traffic volumes (AADT): if available	
			Operating speed 50	
	Peak times AM: 8:30-9:30AM		Peak times PM: 4:30PM TO 6:30PM	
Traffic composition	☐ OSOM ☐ Heavy vehi			☐ Permit vehicle routes
If yes provide details	Details:			
Site and work specific considerations	Additional to TMS, additional time, with environment or community concerns Speed Reduction of 40km to be implemented on Rodd Street and Tilga Street as large number of pedestrians to be in area during event			
Additional options available	For additional options identifier completed Speed Reduction of 40km to be Street - heavy pedestrian traffices Speed Reduction of 40km to be Street - Heavy Pedestrian Traffic Controllers are to be ut while pedestrians cross roadw.  This is to happen at two seper crossing roadway to event are	be implemented ic area. be implemented affic Area. illised to stop are any to event are	from Lockwoo on Tilga Stree and hold motoris a from parking	d Street through to Ross t from Finn Street to Lockwood ts travelling on Rodd Street areas and return.

Decision point: Tempo	orary Traffic Ma	nagement Method			
Was an options assessment completed by the client?	☐ Yes				
Summary of TMS options	Speed Reduction of 40km to be implemented from Lockwood Street through to Ross Street - heavy pedestrian traffic area.  Traffic Controllers are to be utilised to stop and hold motorists travelling on Rodd Street while pedestrians cross roadway to event area from parking areas and return Traffic Controllers are to be used to direct motorists into and out of designated car parking area on Lockwood Street				
TTM method	☐ Around Option Selected	☐ Past : nominate option selected	■ Through from TMS		

Decision point: Temporary Traffic Management Method					
Justification	Large number of pedestrian traffic in area for special event in progress. Large number of vehicles in area for event				

Traffic Management Pl	anning					
TTM type	☐ Mobile		■ Low impact		Stat	ic
Will lane or shoulder widths need to be	☐ Yes			■ No		· · · · · · · · · · · · · · · · · · ·
modified?	If yes provide justificat	tions a	nd drawings:			
Specific road users impacted	■ Pedestrians	■ Cy	yclists	■ Motorcyclist		□osom
	☐ Freight Industry ☐ Persons wit disability, pram or children		oility, prams	■ Public trans e.g. bus, tram.		Other Pedestrians -
	If one or more groups selected provide details of impacts and considerations:  Pedestrians - Traffic Control to be implemented to stop and hold through traffic on Rodd Street while pedestrians cross roadway.  Cyclists - May aslo cross at traffic controlled crossing area or are to continue with normal traffic flow (road shoulder are may not be accessable due to parking vehicles)					
Additional location specific requirements to be considered?	Disabled Parking - Sign Side of Rodd Street as traffic into and out of th Bus Parking - is to be le parking / dop off / picku to area.	s show nis area located	n on TGS and a a. d in Ross Stree	a traffic controlle t. All bus compa	er is to b inies are	e on site to direct to be notified of bus

Risk assessment						
Undertake and attach to this TMP a risk assessment of the proposed works with the determined strategy.						
List of sources of information used in risk assessment	Site inspections, previous events for and liasing with client					
Has the risk assessment considered?	■ Proximity of traffic	■ Queued traffic	■ High traffic volume	■ Traffic speed and compliance behaviour		
	☐ Traffic composition	■ Exposure and proximity of workers to live traffic	☐ Length of delays for road users	☐ Traffic generating land use (hospital, mine, school)		
	☐ Non-compliance with temporary speed limits	☐ Reduced lane and shoulder widths	☐ Compromised access points	☐ Site vehicle access and egress points		
	☐ Horizontal (curves) and vertical (crests/sags) alignment	☐ Utilities including above and below services	☐ Crash history	☐ Topographical constraints		
	■ Sight distances	■ Emergency services	■ Car parking impacted	☐ Transport services (bus stops etc)		
	<ul><li>Access to private and commercial properties</li></ul>	■ Local road access	■ Special events or high risk venues	☐ Other		
Key risks identified as a result of works:	Proximity to Traffic - Traffic Controllers are to stand in the road shoulder area was buffer between traffic.  High Traffic Volume - No disruption to existing travel lanes 40km in place.  Traffic Stopped and Compliance behavior - Speed Reduction of 40km to be implemed a buffer of 2.0mtrs is to be established between traffic Cones are to be implemed a buffer of 2.0mtrs is to be established between traffic controller and live traffic Sight Distance - Stopping sight distance is to be achieved as no change to the alignment or level has been proposed.  Car Parking impacted - Shoulder areas are to be used for parking all surrounding plus a designated signposted car parking area located on Loockwood Street.  Special Events - 10,000 participants are to be expected to attend the event.					

Risk assessment

Specific controls require	ed:						
Protection of workers	☐ Barriers	3	Delineatio	n	☐ Other		
	Provide detail 40km speed z implemented	km speed zone in place and 2mtr buffer between traffic and controllers to be					
Will a speed restriction be required?	■ Yes			□ No			
	If yes provide justifications and drawings: TGS attached - 40km speed reduction required						
End queue management strategy:	Provide details of: N/A no change to existing travel lanes  Calculated end-of-queue length						
	Control required						
	Sight distances						
Delineation of site	Detail how site must be delineated: e.g. reflectivity, non-contradictory signs, devices and delineation Installation of barriers to be carried out with hi vis reflective signs and devices						
Emergency service access and notification	Provide details of emergency service strategy for site and who has been contacted Event Organisers will notify all emergency services						
Relevant Documentat							
Have the following manda	atory docume	nts been provide	d as part of th				
■ All approved TGS required		■ Road Occupancy Licence			ns showing access to local ies or side roads		
■ Approved list of TTM personnel and contacts □ Vehicle movement pla				icle movement plans			

■ Traffic incident plans

200

STOP: If one of the above documents has not been selected the TTMP cannot be approved

Relevant Docur	nentation		
Other documents	provided		
☐ Traffic staging a	arrangements including Traffic Staging	■ Speed Zone A	uthorisation
■ Design drawing	gs	■ Council permit	s
☐ Pedestrians an	d cyclists movement plans	■ Consultation w	rith public transport operator
☐ Other:			
Monitoring acti	vities required		
Person responsible	e for monitoring daily TTM work activiti	es	
Name:	Wayne Mannix	Role:	Team Leader
Unit:		Division:	
Qualification:	IMP, PWZ, TCR	Card Number:	TCT0076516
Comments:			
Person responsib	le for TTM works		
Name:	Amanda Baker	Role:	Director
Unit:		Division:	
Qualification:	IMP, TCR, PWZ	Card Number:	TCT0003579
Comments:			

Review activities required					
Activity Required		d	Frequency or details		
Shift inspections	■ Yes	□ No	Every 2 hours		
Weekly Inspections	□ Yes	■ No			
TMP review	☐ Yes	■ No			
Road safety audit	☐ Yes	■ No			
Other:	□ Yes	■ No			
Other:	☐ Yes	■ No			
Comments:			devices and barrier system are to be checked and results recorded every 2 are in progress.		

Endorsed by (when a Principal Contractor undertaking the work)					
Name:	Andrew Pull				
Role:	Event Organiser	Organisation	Canowindra Balloon Festival Commit		
Signature:		Date:	4.10.2024		

Approval		
I have reviewed the relevant documents for the works and approve works to be completed in accordance with the TTM Plan.		
Name:		
Qualification:	Card Number:	
Unit:	Division:	
Signature:	Date:	